



YMGI GROUP

Innovative, Competitive, Efficient & Convenient

LIMITED PRODUCT WARRANTY REGISTRATION CARD / FORM

YMGI to Fill Top Portion, at Shipping, and Keep Copy A; Center Copy B for Installer to Fill and Mail back to YMGI; Bottom Copy C for Customer to Fill and Keep

For YMGI Use Only	The Company the Unit Was Sold Through: _____	Shipping Packing List Number: _____	Registration Card Serial No. _____
	Did the Company Pay to YMGI: _____	HVAC Contractor/ Technician-Name _____	Date the Filled Registration Card YMGI Received: _____
	Installation Invoice Attached to the Registration Card _____	Hired YMGI-Recommended HVAC Contractor/Technician? _____	Unit(s) Work Successfully (Yes/No): _____
Outdoor Serial Number (One Outdoor Unit, One Registration Card/Form): _____	Indoor Serial Number: _____	For Multi Zone Units _____	Unit #1 _____ Unit #5 _____ Unit #2 _____ Unit #6 _____ Unit #3 _____ Unit #7 _____ Unit #4 _____ Unit #8 _____

Contact Where the Units are Installed:

Name: _____ Phone: _____ Fax: _____
 Address: _____ Email: _____
 City: _____ State (Province): _____ Country: _____

Contact of the Installing HVAC Contractor/Technician:

Technician Full Name (Print): _____
 HVAC Technician's Company Name: _____
 Address: _____
 Currently Licensed or Certified HVAC Technician License or Certification Number: _____
 Official Phone # to Check the License Validity: _____

YMGI-Recommended Contractor/Technician:

Phone: Fax: _____
 Email: _____
 City: State (Province): _____
 License Approved or Certified by: _____

List for Installing HVAC Technician to Double Check Installation Quality, and Warranty Processing Purpose (if not filled by technician, or not filled fully, warranty will void)

- | | |
|---|---|
| 1) Are you the only one to install whole system?
If not, _____ % of installation done by you (HVAC technician). | 2) What had been done, prior to your arrival? |
| 3) Did you read the User Manual and Installation Instruction, before you started the installation? | 4) Who unpacked the unit and accessory boxes to check for damage? |
| 5) Supply electrical power V/Ph/Hz measured at wiring terminal block of Indoor unit: _____ outdoor unit: _____ | 6) Incoming electrical power V/Ph/Hz measured at terminal blocks of indoor unit: _____ outdoor unit: _____ |
| 7) Wire gauge, length and terminal colors between circuit breaker/disconnect switch to outdoor unit: | 8) Wire gauge, length and terminal colors between each indoor and outdoor unit: Unit A _____ Unit B _____ Unit C _____ Unit D... |
| 9) The size of HVAC circuit breaker/fuse or disconnect switch to the outdoor unit: | 10) Are the inter-connecting wires and copper lines between indoor and outdoor units installed/covered/protected by line set covers, or anything else? |
| 11) What is the refrigerant pipe length between each indoor unit and the outdoor unit? Unit A _____ Unit B _____ Unit C _____ Unit D... | 12) Where is/are the indoor unit(s) located? Unit A _____ Unit B _____ Unit C _____ Unit D... |
| 13) What is the elevation difference between each indoor unit and the outdoor unit? Unit A _____ Unit B _____ Unit C _____ Unit D... (indoor unit above outdoor unit +, below -) | 14) Did you check the indoor unit for condensate leakage and refrigerant leakage, before and after connecting them? |
| 15) Where is the outdoor unit located? Ground wall balcony roof other _____ Is the outdoor unit anchored to ground or secured onto wall location or pad _____ bracket? | 16) Have you checked to make sure there is no cross-piping and no cross-wiring between any two indoor units (zones)? How did you do it, who was with you? |
| 17) Were the refrigerant pipe ends capped or taped seal, prior to running them through structures to keep debris from entering the copper lines? | 18) Have you checked and run cooling or heating, one unit by one unit, all working fine? |
| 19) Did you charge the inter-connection copper pipes and indoor unit with nitrogen to check for positive leakage (pressures 150-200PSI), before conducting vacuuming leakage check? | 20) Did you vacuum correctly to check the connecting pipes and indoor unit for leakage, what was the micron gauge reading, for how many minutes? |
| 21) Did you check if the compressor can be started and stopped in a correct (design) manner? | 22) If copper length were not made to the supplied or recommended refrigerant pipe length, how much refrigerant added or deducted? |
| 23) Measured refrigerant pressures at outdoor service suction valve, when unit was st. Heat pump (PSI): _____ Cooling (PSI): _____ Outdoor Ambient Temp. (°F): _____ | 24) What were the measured temperatures (probe not touching any metal):
At cooling: indoor return air °F, discharge air °F, and outdoor °F
At heating: indoor return air °F, discharge air °F, and outdoor °F |
| 25) Have you checked all unit functions, with customer's witness, and all functions are correct? | 26) Did you show the user how to operate the unit? Did he/she understand you? |
| 27) Do you provide regular one-year free technical service for this installation? | 28) Do you list the working details in the invoice and leave a copy to the customer? |

Installation Finished and Unit Works Successfully.

Print Name of Installation HVAC Technician: _____
 Signature: _____
 Date and time: _____

Installation Finished and Unit Works Successfully.

Print Name of Owner: _____
 Signature: _____
 Date and time: _____

By signing above, I acknowledge the liability and responsibility for any false statement or not telling all the facts, and I authorize YMGI to check the details of the filled above, and make its decision on warranty. I understand our filing or filling the warranty card/form DOESN'T mean automatic warranty approval, because warranty is approved only to those qualified and successful installations by qualified HVAC technician. I know the warranty, if approved, is a standard 5-year compressor and 1-year other parts only, without any labor coverage. I agree to and will follow all the contents contained in the Limited Product Warranty Policy that YMGI, not other entity, stated in public, including but not limited to manuals, web site, email, etc.

Important Note: A copy of the installing HVAC company's invoice to show all their work details, your payment proof, center copy B of this registration card filled after a successful installation, all three (3) MUST be mailed together to Warranty Dept., **YMGI Group, POB 1559, O'Fallon, MO 63366**, for warranty processing. Customer keeps bottom copy C. YMGI will check against copy A that was kept at YMGI.